

Overview of Phases 2-4

Date		Governance	Engagement	Feasibility	Technical	Clinical	Modelling	Evaluation	Impact	
2014	May	05/05/2014	Develop Engagement Plan & Materials	Feasibility Brief	Develop Technical Team Brief	Clinical Model	Activity and Finance Modelling	Evaluation Process	Integrated Impact Assessment	
		12/05/2014		BOARD		Commission Study		Clinical Model Revision		Develop Long List & Benefit Criteria
		19/05/2014				Clinical Model Approval				
		26/05/2014				External Clinical Assurance				
	June	02/06/2014	BOARD	Public Engagement on Clinical Model, Long List & Benefit Criteria	Undertake Feasibility Study	Procure Technical Team				
		09/06/2014								
		16/06/2014								
		23/06/2014								
	July	23/06/2014	BOARD							
		30/06/2014								
		07/07/2014								
		14/07/2014								
	August	21/07/2014								
		28/07/2014								
		04/08/2014								
		11/08/2014								
	September	18/08/2014	GATEWAY	Public Engagement on Clinical Model continues till January					Confirm Long List/Criteria	
		25/08/2014								
		01/09/2014								
		08/09/2014								
	October	15/09/2014	BOARD						Shortlisting Workshops	
		22/09/2014								
		29/09/2014								
		06/10/2014								
November	13/10/2014	BOARD						Confirm Short List		
	20/10/2014									
	27/10/2014									
	03/11/2014									
December	10/11/2014		Public Engagement on Short List		Develop Physical Solutions & Workforce Projections		Activity Modelling of Options		Integrated Impact Assessment	
	17/11/2014									
	24/11/2014									
	01/12/2014									
2015	08/12/2014	BOARD								
	15/12/2014									
	22/12/2014									
	29/12/2014									
January	05/01/2015					External Clinical Assurance				
	12/01/2015									
	19/01/2015									
	26/01/2015									
February	02/02/2015	BOARD							Integrated Impact Assessment	
	09/02/2015									
	16/02/2015									
	23/02/2015									
March	02/03/2015							Non-financial Appraisal		
	09/03/2015									
	16/03/2015									
	23/03/2015									
April	30/03/2015				Financial & Economic Appraisal					
	06/04/2015									
	13/04/2015									
	20/04/2015									
May	27/04/2015	BOARD								
	04/05/2015									
	11/05/2015									
	18/05/2015									
June	25/05/2015	GATEWAY						Identify Preferred Option		
	01/06/2015									
	08/06/2015									
	15/06/2015									
July	22/06/2015	BOARD	Preparation for Consultation						CCGs Decision & NHSE Assurance Process (tbc)	
	29/06/2015									
	06/07/2015									
	13/07/2015									
2015	20/07/2015									
	27/07/2015									